

#### **ITER Core Machine Assembly Progress**

Jens Reich, ITER Organization

Laure Navarro, Momentum

Tai Jiang, CNPE-Consortium



#### **Outline**

1. The ITER Machine - Progress to Date


2. Challenges & Opportunities during Assembly

3. Collaboration in Partnership





# 1. The ITER Machine Progress to Date





#### **Progress to Date**

Installation works started in 2019 with Machine core components like

- Cryostat Base,
- Poloidal Field Coils,
- Lower Cryostat Thermal Shield elements,
- Toroidal Field coils gravity supports,
- Bottom Correction Coils and many other important captive components

In parallel Magnet (supply) Feeders have been installed in galleries and critical superconducting busbar connections are made.

Valuable experiences has been built in relation to work organization in preparation to the movements of components with physical installation works (e.g. heavy lifting, instrumentation).





**Progress to Date** 

[Tokamak Pit, top-down view]

The Cryostat Base, ~30 metres in diameter, was positioned with a final tolerance under 3 mm at all metrology points.







The docking of a spaceship – the Cryostat base is being lowered into the Tokamak pit.


May 2020



**Progress to Date** 

Preparation of Pit prior to Vacuum Vessel Sector Landing

**November 2021** 



Sector Module Assembly restarted after repair of Vacuum Vessel bevels and Thermal Shield components in September 2024


Two Sector Sub-Assembly Tools (SSAT) in use allowing for parallel preparation

January 2025









Currently two modules positioned in pit

18th June 2025

Forecast up to end this year:

**3<sup>rd</sup> Module lift foreseen in November** 




**Challenges and Opportunities** during **Assembly** 






#### **Challenges during Assembly - Tight Gaps**



Central Solenoid Stacking & Connections



Extremely limited clearance between components few millimeters left while handling major components (e.g on CS coil: ~12m height and 18 mm gap in radius)






**Challenges during Assembly- Specific Tools** 

## Consequent & parallel Preparation of coming Assembly Processes


- Development of assembly tools and technologies (e.g port and bellows welding, invessel installation tools)
- Pre-qualification of processes and workers before execution in the field
- Upfront technical risk assessment with development of plan B
- Smoothen flows of materials, works execution, information, and documentation





#### **Challenges during Assembly - Timeline to Completion Schedule**


New Baseline Schedule



#### **Solutions - Opportunities**

#### **Schedule management**

- Continual review and adjustment of long-, mid- and shortterm schedules, trickled down to operational level.
  - Long-term: 5-8 years > identify opportunities that may require long-lead actions (e.g. tooling redesign),
  - Mid-term: 6months-1 year > sequence adjustments to level resources, detailed review of durations,
  - Short-term: 3months down to 3 weeks > operational coordination schedule, booking of services, distribution to all stakeholders.
- Use of 4D planning to validate long- and mid-term schedules



**Solutions - Opportunities** 

#### **Use Opportunities**

2 Upending Tools (UTs) to accelerate and to give opportunities to carry out preparation activities in parallel with assembly



#### **Solutions - Opportunities**


#### **Worksite Organization**

- Strong coordination of onsite activities with multiple stakeholders aligned
- Rapid turnaround to address field issues
- Process improvement, especially for repetitive activities, with minimized paperwork
- Implementation of 3-shift scheme
- SQEP definition of required upfront training on IO tools (lifting, rigging, welding, NDT, logistics, machining, instrumentation installation)





Challenges during Assembly - Special Processes



Superconducting
Connection Joints
between Magnet Feeders
and Coils as a specific
process with insulation,
and high voltage
instrumentation,
cryogenic supply lines,
HV and cryogenic testing



#### **Challenges during Assembly - Special Processes**

- o IO/CNPE-C Qualification team
- Off-site full-scale mock-up
- Reproducing conditions of physical constraints to be expected on site





#### **Collaboration in Partnership**



#### Partnership: one team, one goal!

- Cross-cultural collaboration
- Problem-solving mindset
  - >> Put problems on the table, find solutions together
- Agree target dates upfront with long-term look-ahead approach
- Coordinate with the contractor on daily/weekly basis to make it happen
- Long-lasting partnership based on trust, reciprocal support,
   and common pride in achieving challenging results.



