

Progress of ITER, and some perspectives on fusion


Pietro Barabaschi, Director-General

IAEA Fusion Energy Conference, Chengdu, 14 October 2025



At the last FEC... we were in the midst of

- ➤ Setting up the repair of Vacuum Vessel (VV) bevels and VV Thermal Shield (TS) cooling pipes
- > Resolving issues of trust with regulator
- ➤ Dealing with historically inadequate project execution performance
 - > Fixing assembly contracts
 - ➤ Reorganising
 - ➤ Restaffing
- ➤ Dealing with the development of a new Baseline



CHALLENGES OF


COMP

... but the welding o sectors w be too cha perform ir the previo geometric in the field




CHALLENGES OF FIRST-OF-A-KIND COMPONENTS

Leakage was also identified in thermal shield cooling piping due to chloride stress corrosion.







VACUUM VESSEL THERMAL SHIELD REPAIR

- 2 mm panel machining to eliminate potential panel corrosion risk
- Replacement of corroded pipes with new 316L pipes
- Surface polishing with no Ag coating: surface roughness less than 0.1 μm – low emissivity at 80K
- VVTS repairs done for majority of sectors and well under control







CENTRAL SOLENOID (CS) ASSEMBLY

Nb₃Sn, 13.5 Tesla, 42kA 6 modules, 1000 tonnes, 13m tall

- Fourth CS module stacked in January 2025.
- Fifth module just stacked
- Sixth module arrived 3 weeks ago.
- Seventh (spare) module repaired, awaiting shipment.



TOROIDAL FIELD (TF) COILS


Nb₃Sn, 11.8 T, 68kA, 41 GJ Each coil: 360 tonnes, 9x17m

Manufacturing of all 19 coils completed (including spare).

All coils delivered onsite (December 2023).

[Pictured: two TF coils on their "upending" assembly tools.]






POLOIDAL FIELD COILS

NbTi, 6 Tesla, 45kA, 4 GJ 6 coils, 9–24m diameter, ~400 tonnes

All PF coils completed and delivered on-site (March 2024).








ERROR FIELD CORRECTION COILS

4 Tesla, 10kA, 10 MJ Each 8m; total 60 tonnes


- 6 bottom correction coils installed.
- 6 top correction coils already delivered.
- 6 side correction coils: production completed.



VACUUM VESSEL SECTORS




Korea has delivered all four of its sectors.



Europe delivered its first vacuum vessel sector in October 2024. The second was delivered in May 2025 – shown here in June being rotated for repairs to the bevel joint surface.

DIVERTOR

Divertor cassette body: series production ongoing






Dome

Inner vertical target





Outer vertical target




Qualification phase for all components completed.

Serial production by DAs is ongoing.

Contract for divertor cassette assembly integration awarded to consortium led by SWIP.





TOKAMAK MACHINE ASSEMBLY


Assembly Contracts and organization reset in 2023.

Sector Module 7 sub-sector assembly completed, March 2025.

Then installed in Tokamak Pit, April 2025.

Sector Module 6 installed in the Tokamak Pit, June 2025





TOKAMAK MACHINE ASSEMBLY

Assembly Contracts and organization reset in 2023.

Sector Module 7 sub-sector assembly completed, March 2025.

Then installed in Tokamak Pit, April 2025.

Sector Module 6 installed in the Tokamak Pit, June 2025






TOKAMAK MACHINE ASSEMBLY (cont.)

2 sector modules right now on the subassembly frames:

Sector 5

Sector 8





ELECTRON CYCLOTRON HEATING

2.7-metre high gyrotron, delivered by Japan, was installed last month.



NEUTRAL BEAM HEATING

At the Neutral Beam Test Facility good progress has been achieved on two key parameters: Voltage holding and beam source current density.

MITICA:


a record value holding of ~180 kV per stage was achieved on 3 stages of the system. In perspective, this demonstrates the feasibility to achieve > 910 kV on the full system.

(Target Values for H beam is 870 kV)


SPIDER:

(full scaled size of the ion source) demonstrated the scaling of beam current with applied RF power, up to 66% of required value.






MITICA



SPIDER



See D. Marcuzzi et al. 15 Oct



Stage 1 AC/DC Power Converter systems from China:

- 14 PF Power Converters installed, with 89% of the low-voltage commissioning for these units completed.
- Stage 1 AC/DC Power Convertor Systems from Korea:
- 18 TF/CS/VS1/CC Power Converters installed. For 3 of 18 units, low-voltage commissioning is completed. 17
- 3 sets of TF/PFCS/CC Master Control Systems installed, with 97% low-voltage commissioning completed





CRYOGENICS PLANT

Refrigeration: 75kW @4.5K 34 tonnes Helium inventory 40 MW_{elec} installed power Heat Load removal through HVAC ≈ 2.55 MW_{th}

Commissioning largely completed.

Helium liquefaction first achieved in December 2024.



NEW MAGNET COLD-TEST FACILITY

Cold testing at operating temp. (4K) has so far been limited to Central Solenoid Modules.


The Magnet Cold Test Bench will allow a few TF coils and PF1 to be tested at nominal current before integration, by testing:

- Coil and joint performance
- High voltage ground insulation at different T
- Quench protection systems
- Fast Discharge cryoplant integration
- Coil thermohydraulic performance



Completely revised ITER Research Plan (IRP) an integral part of new Technical Baseline

- Robust plan,developed with strong involvement of ITER Members' communities, to achievement of Project's goals including risk minimization/retirement and facilitating licensing
- Compensates some of overall Project delay by more rapid progression to 15MA and Q = 10




R. A. Pitts et al. Nucl. Mater. Energy **42** (2025) 101854 A. Loarte et al. Plasma Phys. Control. Fus. **67** (2025) 065023




Change of first wall material (Be -> W)


- Major gains: reactor relevant, much lower erosion and T-retention, no toxicity, much higher resilience to transients → easier disruption mitigation
- Potential risk: increased core W concentrations and possible plasma start-up issues
 → increase ECH heating by 40-47 MW and new boronization system
- State-of-the-art, high-fidelity codes and end-to-end scenario modelling supported by experiments on ITER Members' facilities used to quantify and mitigate risks to low/medium level
- Research Plan supported by strong programme in Integrated Modelling in collaboration with fusion community → drive to make ITER Integrated Modelling and Analysis Suite (IMAS) open-source (https://github.com/iterorganization) → validation on current devices essential (needs data mapping)



ITER Disruption Mitigation System


- 27 Shattered Pellet Injectors with H, H/Ne, Ne cryogenic pellets
- Final Design Review approved Dec. 2024 → now passing to manufacturing phase
- Ready from start of SRO
- Massive international collaborative effort through DMS Task Force led by IO






Q1: Why R~6?

- nTt with conservative assumptions -> 15MA
- Thermal equilibrium of structures
- Shielding blanket sized to operate for long pulses AND allowing for potential breeding (>1.2m between magnet and plasma edge)



Q2: and what if...we designed ITER today?

- Nothing fundamentally new in confinement
- Power flux still an issue
- Still need a FW and a breeding blanket would require >1,2m
- And what about Field? Would it change if we would use HTS?
- Nb3Sn can work at fields >>12.5 T
- In ITER Nb3Sn takes only 4% of inboard cross section.
- Already in 1990s was well understood: For a burning plasma experiment, lasting a few seconds, that may work... i.e. CIT, BPX, CIT, FIRE, Ignitor are past design which, even if not at 15MA, were intended for that purpose (e.g. BPX, 1992, ~JET size, Ip~11MA) ... but in transient conditions.
- ITER's field is not chosen on some cliff edge J in magnet at 12.5T...in 1999-2001 high(er) field version of ITER. Marginal reduction of size, albeit increase in cost and power flux.





Q3: what about the cost? Not just size.. But largely driven by:

- Organizational complexity and political compromises
- Technical complexity
- Escalation of requirements
- FOAK issues
- Could we do it faster, and cheaper? Yes
 - Avoid problematic sharing of deliveries
 - Early industry involvement: Engaging suppliers during the design phase ensures manufacturing processes are reflected in design choices.
 - Appropriate quality grading: Over-specification should be avoided to prevent unnecessary costs.
 - Practical loading conditions: Mechanical and thermal loads (and stresses) must be kept within ranges that do not force overly complex solutions, tolerances, material specs, etc..
 - Simplified system interfaces, and control them well: Avoiding tightly packed or overinterdependent subsystems reduces costly cascading design changes.
 - Assembly-aware design: Allowing adequate space for assembly and maintenance prevents expensive complications; "smaller" is not always cheaper.

Q4: FUSION'S REMAINING CHALLENGES beyond ITER

- Cost
- Surface Heat Flux management
 - Heat flux is far from uniform peaking factors ~ 100
 - Transients (MHD instabilities, ELMs, Disruptions)
- Materials resistant to extreme conditions
 - Intense flux of high-energy neutrons, over areas with enormous surface heat flux
 - Erosion
- RAMI, e.g.
 - Remote handling for maintenance
 - Reliability against Leaks
- Tritium breeding and fuel cycle
 - Lithium 6, large amounts needed
 - Breeding challenging, even with ~1m blanket
 - Small burn %, large circulation
- Overall efficiency, due to large circulating powers
- Current Drive in Tokamaks






NEAR-TERM RETURN ON THE ITER INVESTMENT

- ITER as learning ground for fusion workforce
 - Unique opportunity to learn the realities of complex assembly
 - ➤ ITER is a common resource for the world fusion community also now
- Supply chain: while ITER's approach for distributed contribution of components is challenging, it means Member companies gain unprecedented expertise: a de facto global supply chain for fusion
- Private sector fusion engagement
 - Access to ITER documents
 - Open-sourcing major software
 - Participation in ITPA committees
 - Exchange of visits




Conclusion: FROM THE TURNAROUND YEAR IN 2023, THE ITER PROJECT PERFORMED AT RECORD RATES OF EXECUTION IN 2024

- ➤ Major restructuring of organisation
- ➤ Recovery of trust with the French Nuclear Regulator, and initiation of important simplifications;
- > Restructuring of assembly contracts
- > Repair of components;
- ➤ Development of the new Baseline, with many new concepts therein;
- Improvement of project and design control processes;
- ...while achieving record (>100%) execution for construction
 - SPI = 1.01
 - CPI = 1.14



In 2025, ITER will again achieve 100% on planned Construction capital growth related activities, with SPI=1.01 and CPI=1.14




Note*: Construction Related articles includes A111 (Direct Investment), A112 (Test Blanket Module), A321 (General Services), A323 (Equipment)





Thank you for your attention













Spare slides




Infact...Nb3Sn allows higher field than in ITER

Studies performed in 1999-2001 changing field and aspect ratio
Higher field device had serious issues of controllability, disruption loads, power flux







The design process undertaken for ITER

- □ A systematic use of a System Code approach was (regrettably) not used in '98 design due to too many design changes versus the previous design (CDA)
- Redesign for reduced scale ITER was useful as the whole system was re-optimised once a deep appreciation of all detailed problems was present: A systematic approach
 - 1. Conceptual design, problems (dimensioning loads) identification
 - Detailed Solution of main problems, focussing of R&D and engineering and physics
 - 3. Quantitative Appreciation of system level design drivers
 - 4. System code implementation and parametric analysis
 - 5. Identification of a few design options
 - 6. Development of design options in detail
 - 7. Selection

Tokamak Design: Machine parameters

For a SC Tokamak, given:


- Desired Plasma "performance": Q, burn time, # of shots
- Plasma Boundary conditions: q, n_{qwmax} , $β_{Nmax}$, κ, δ, H_{H}
- Physics Criteria: τ, ngw, Plh, Beta
- Engineering Criteria: Stress, loads, SC criteria, times and solutions for maintenance, Access to Plasma (diags, H&CD), Nuclear criteria, Design solutions...


Only Aspect ratio (or Peak Field in magnet) is left 'free'

- However, allowable κ and δ are function of R/a for divertor space, plasma shape and position control. Access to plasma is function of ripple requirements and R/a
- NB:In the case of Steady State tokamaks also the safety factor may be an optimisation parameters.
- A System Code is normally used to study options combining physics rules with engineering design knowledge. It can <u>only be used if a more</u> <u>detailed design of a particular type of machine has been done and the</u> <u>experience / knowledge has been implemented</u>

Typical results from the System Code Study


- The main machine parameters and the cost change with increasing aspect ratio in the following way:
 - The toroidal Field, the Magnetic Energy increase with Aspect Ratio
 - The minor radius and the Plasma Current decrease with Aspect Ratio
 - However, the cost of the machine stays ~constant over most of the Aspect Ratio range investigated






sold slide

Machines with different R/a – Elevation View



R=6.3 a=1.8 B=6.58 I=12.7 Bmax=13.8 k95=1.6 d95=.24WII=58GJ LII=31.8m AmII=6.59GAm




R=6.45 a=2.33 B=4.25 I=17.0 Bmax=10.0

k95=1.74 d95=.35 kX=1.9 dX=0.5 Wtf=32GJ Ltf=37m




Machines with different R/a – TFMagnet section



oldslid

TF Cross section % usage by :	
Cable	12.8%
Non Cu (Nb3Sn)	4.0%
Cu	8.7%
Insulation	14.2%
Cable insulation	4.4%
Insulation between double pancakes	2.3%
Radial plate insulation	1.2%
Resin	4.2%
WP ground insulation	2.0%
Putty for cooling pipes	0.2%
Structural	65.6 %
Cooling pipe jackets (in AP plate)	0.1%
Cooling pipes (in AP plate)	0.1%
Cooling pipes (in AU plate)	0.1%
Cover plates	6.9%
Radial plates	17.2%
Nickel plate	0.1%
Cable jackets and spiral	4.8%
Casing AU Plate	30.9%
Casing AP Plate	5.5%
Coolant	7.3 %
He in cable (33 %) including spiral	7.1%
He in case cooling pipe	0.2%
Grand Total	100.0%



System Analysis: Design Drivers

- Radial Build: ∆ ↓ 10cm
 R ↓ 18cm
 C ↓ 60klUA
 - Shielding (heating, damage, reweldability)
 - CS Magnet
 - TF Magnet
 - Assembly and tolerances
- Elongation: κ₉₅↑0.1 R ↓ 17cm C ↓ 80klUA
 - BUT ...(Stability, VDE's, SN-DN control, Divertor space, flexibility)
- Triangularity: $\delta_{95} \uparrow 0.1$ R $\downarrow 10$ cm C $\downarrow 100$ klUA
 - BUT ...(SN-DN control, Divertor space, Sawtooth R, Magnet loads)
- Safety Factor: q₉₅ ↓ 0.1 R ↓ 5cm C ↓ 50klUA
 - BUT ...(HH degradation, Disruptions loads, Magnet loads)
- Confinement: H ↑ 0.1
 R ↓ 12cm
 C ↓ 130klUA