# Progress in the Design and Manufacture of High Vacuum Components for ITER

C.Sborchia<sup>1</sup>, H.J. Ahn<sup>2</sup>, A. Alekseev<sup>1</sup>, V. Barabash<sup>1</sup>, A. Bayon<sup>3</sup>, A. Bhardwaj<sup>4</sup>, C.H. Choi<sup>1</sup>, S. Fabritsiev<sup>5</sup>, B. Giraud<sup>1</sup>, G. Gupta<sup>4</sup>, P. Jucker<sup>3</sup>, H.S. Kim<sup>2</sup>, E. Kuzmin<sup>5</sup>, H. Pathak<sup>4</sup>, J. Raval<sup>1</sup>, J. Reich<sup>1</sup>, J. W. Sa<sup>1</sup>, P. Savrukhin<sup>6</sup>, I. Sekachev<sup>1</sup>, Y. Utin<sup>1</sup>, P. Vertongen<sup>1</sup>, G. Vitupier<sup>1</sup>, C. Zhou<sup>1</sup>

 <sup>1</sup>ITER Organization, Route de Vinon sur Verdon, 13115 St Paul-lez-Durance, France <sup>2</sup>NFRI, 52 Yeoeundong Yuseonggu, Daejeon, 305-333, Korea
<sup>3</sup>F4E, c/ Josep Pla, n.2, Torres Diagonal Litoral, Edificio B3, E-08019, Barcelona, Spain <sup>4</sup>ITER-India, A-29, GIDC Electronic Estate, Sector -25, Gandhinagar-382025, India <sup>5</sup>NTC "Sintez", Efremov Inst., 189631 Metallostroy, St. Petersburg, Russia <sup>6</sup>Project Center ITER, Kurchatov sq. 1, build. 3, 123182, Moscow, Russia



# Manufacturing Design and Progress of the First Sector for ITER Vacuum Vessel

H.J. Ahn<sup>1</sup>, G.H. Kim<sup>1</sup>, K.H. Hong<sup>1</sup>, H.S. Kim<sup>1</sup>, C.K. Park<sup>1</sup>, S.W. Jin<sup>1</sup>, H.G. Lee<sup>1</sup>, K.J. Jung<sup>1</sup>, J.S. Lee<sup>2</sup>, T.S. Kim<sup>2</sup>, T.H. Kwon<sup>2</sup>, B.R. Roh<sup>2</sup>, J.W. Sa<sup>3</sup>, Y. Utin<sup>3</sup>, C. Jun<sup>3</sup>, and C.H. Choi<sup>3</sup>

FIP/1-6Rb

<sup>1</sup>National Fusion Research Institute, Daejeon, 305-333, Korea
<sup>2</sup> Hyundai Heavy Industries Co. Ltd., Ulsan, 682-792, Korea
<sup>3</sup> ITER Organization, Route de Vinon-sur-Verdon, 13067 St. Paul Lez Durance Cedex, France

Disclaimer: The views and opinions expressed herein do not necessarily reflect those of the ITER Organization

# Outline

#### - Introduction

- Vacuum Vessel
  - Status of Design and Manufacture
  - Five Procurement Arrangements
  - EU DA Seven Sectors
  - KO DA Two Sectors and Eq./Low. Ports
  - RF DA Upper Ports
  - IN DA IWS
  - First Vacuum Vessel Sector

#### - Cryostat

- Status of Design and Challenges
- Status of Procurement
- Cryostat Manufacturing
- Prototype Activities
- Cryostat Workshop

#### - Summary



## Introduction

- The ITER Vacuum Vessel (VV) and Cryostat will provide the necessary high-vacuum for plasma operation (VV) and allow for cooldown of the superconducting magnets to cryogenic temperature (Cryostat).
- The design of the two systems has been developed by the ITER Organization (IO). The detailed design of some specific components still needs to be completed.
- Procurement Arrangements (PAs) with four Domestic Agencies (DAs) have been signed to develop the manufacturing design and manufacture the components of these systems.
- Manufacturing contracts have been placed in 2010-2012 followed by many preparation and qualification activities. Production of the full-scale VV sectors and cryostat sections has started with the procurement of base materials and manufacture of mock-ups or full-scale components.

# Vacuum Vessel

Disclaimer: The views and opinions expressed herein do not necessarily reflect those of the ITER Organization

IDM UID:

# **ITER Vacuum Vessel**





(**Dual hinge type**)

C. Sborchia, IAEA Fusion Energy Conference, St. Petersburg (Russia), 13 October 2014

china eu india japan korea russia usa

© 2014, ITER Organization

## **Status of Vacuum Vessel Design and Manufacture**

**Status:** VV baseline design has been completed by IO for all sectors except for a few details, like NBI ports, port flange seals, etc. Manufacturing designs complete for first EU and KO sectors.

#### **Manufacturing Started:**

- Manufacturing (plate cutting, forming and welding) started for first KO Sector in February 2012.
- First EU Sector started in March 2014.
- Full-scale production of IWS shielding plates and ribs started.

**VV Sector Delivery:** The first Sector should be delivered to the ITER Site in 2017; VV assembly is under a direct contract by ITER Organization with ENSA.



Component	Procurement Party	Supplier
Main Vessel	EU (7 Sectors) Korea (2 Sectors)	AMW (Ansaldo Nucleare, Mangiarotti, Walter Tosto)
		HHI (Hyundai Heavy Industries)
Ports	Russia (Upper Ports)	Efremov Institute / MAN T&D AG
	Korea (Lower and Equatorial Ports)	Hyundai Heavy Industries
In-Wall Shielding	India	Avasarala Technologies Ltd.

# **Five Procurement Arrangements (PAs)**



# Vacuum Vessel - 7 Sectors (EUDA)

## **Overall Status of EU VV Sectors**

- Manufacturing design completed for Sector#5 in 2013
- Manufacturing started for Sector#5 Inboard Segment
- Mock-up activities almost completed
- Procurement of base materials (plates+forgings) on-going
- Welding qualification (TIG + EB) on-going
- Justification of manufacturing strategy and detailed tolerance allocation on-going





## Vacuum Vessel - 7 Sectors (EUDA)

### Main mock-ups almost completed, to validate manufacturing route



# Vacuum Vessel – 2 Sectors (KODA)

Π

### **Manufacturing status**

- Sector #6 all segments fabrication is in progress:
  - PS4: for inner shell to divertor rail stop body, weld (EBW) & NDE were completed.
  - PS2: NDE has been performed for the weld joints of 14 keys - no defects were found in the joints. S
  - PS3: inner shell welding is in preparation after cutting, forming and machining of welding groove.
  - PS1: plate cutting and forming for inner shell were completed.
- **Sector #1: fabrication** is in preparation

Triangular support back plate







### Vacuum Vessel – 2 Sectors & Ports (KODA)

#### **Fabrication of Upper Segment (PS2)**



#### Welding of Centering Keys and Inter-Modular Keys



**Port Stub** 



**R&D for IVC & Blanket Manifold Rail Support** 



#### **Manufacturing Design**

• Manufacture has started in May 2014 after approval of the manufacturing design

#### **Manufacturing Trials**

• Forming/machining trials are in progress







#### **Preparation for Manufacture**

- Contract on forming for the whole scope of the PSE double-wall part was concluded
- NG-TIG welding machines have been purchased and delivered
- Specific welding equipment for the PSE bulkhead welding was purchased



# Vacuum Vessel – In-Wall Shielding (IN DA)

### Manufacturing of block and supporting rib



#### Final machining of plate

#### Final machined plates

### **Dimensional Inspection**





#### <u>Status</u>

- Manufacturing design well advanced
- Full scale production of first sectors started
- About 1,700 ton of base material already procured

#### Welding qualification

# **First Sector of Vacuum Vessel**

Disclaimer: The views and opinions expressed herein do not necessarily reflect those of the ITER Organization

C. Sborchia, IAEA Fusion Energy Conference, St. Petersburg (Russia), 13 October 2014 © 2014, ITER Organization

# **Peculiar Manufacturing Design of KO Sectors**

### Welding Design

- Narrow gap gas tungsten arc welding (GTAW) and electron beam welding (EBW) are main welding process.
- ✓ T-shape adapter between outer shell and rib satisfies the code requirements such as the full penetration weld and the minimum distance between the welds due to lots weld components and complexity of assembly.

## Self-sustaining Welded IWS Support Rib

- ✓ To minimize welding deformation of FSHs which have very tight tolerance, a selfsustaining weld concept is applied to IWS support ribs.
- ✓ The self-sustaining welded rib has discrete welded parts and just contact parts on FSHs. The contact zone takes a role as a stopper to restrain the welding contraction.



Welding Joint Details for Inboard Segment



Self-sustaining Welded IWS Support Rib

## **Fabrication Sequence of a Segment**

- Each segment is to be made according to the following Sequence
  - 1. Cutting and forming of inner and outer shell
  - 2. Welding of inner shells
  - 3. Welding of ribs to the inner shell
  - 4. Machining FSH holes and welding FSH to the inner shell
  - 5. Machining port hole and welding port stub
  - 6. Welding support ribs for IWS
  - 7. Assembly of IWS
  - 8. Welding the outer shells
  - 9. Final machining of a segment



Fabrication Sequence of Upper Segment (PS2) for the First VV Sector

#### Cup-and-Cone Type Segment Joints

- ✓ For minimizing the welding deformation during final joint of segments, HHI has been developed the design of segment joints without poloidal rib splices to reduce the butt welding work.
- Prior to machining on final welding of segment, 3-D measurement of each segment should be conducted to collect their locations and adjust machining quantities.
- ✓ The margin will be machined to provide proper welding condition. Scallops are needed in the cross welding lines and can provide the space to take RT.



Cup-and-Cone Type Joints for Final Segment Assembly

### UT Qualification for T-rib Welding

✓ UT for T-rib Welding is qualified by 48 test blocks included artificial defects.





china eu india japan korea russia usa 🗍 © 2014, ITER Organization

#### • Fabrication Process of Upper Segment (PS2) for the First Sector

- ✓ The fabrication of the first sector (VV sector #6) was started in early 2012 from cutting stainless steel plates for PS2 inner shell at first. The PS2 inner shell consists of 3-D shaped plates which were produced by 10,000 ton press using cold forming method without post heat treatment.
- ✓ The jigs were mounted on the inner shell and to minimize the weld distortions. After assembly welding of the inner shell, machining for key holes has been performed based on the measurement results. Intermodular and central keys were welded on the inner shell by GTAW. NDE works are conducted for inner shell welds and no defect was detected.
- ✓ Currently, upper central port stub and poloidal T-ribs shall be assembled to this inner shell, so that the port stub and T-ribs are fabricating also in parallel.



Machining for Welding Fit-up on Heavy Jigs Completed Inner Shell Fit-up & Welding for Keys

**3D** forming

## **Manufacturing Progress on the First VV Sector**

#### Manufacturing Progress of All Segments for the First Sector

✓ All segments for Sector #6 are being fabricated behind the ITER project schedule as a nuclear component under strict regulations.



Upper Segment (PS2) & Poloidal ribs

Lower Segment (PS4) & Triangular Support Inboard Segment (PS1) & Equatorial Segment (PS3) Machined Components (Port Stub & FSHs)

 After a long preparation time since a contract with HHI, fabrication was started with limited scope-wised approval. The first sector has been progressing slowly in front of the ITER project schedule as a nuclear component under strict regulations. Nevertheless, the fabrication was started for all segments of the sector and fabrication speed can improve after solving current issues.

# Cryostat

Disclaimer: The views and opinions expressed herein do not necessarily reflect those of the ITER Organization

C. Sborchia, IAEA Fusion Energy Conference, St. Petersburg (Russia), 13 October 2014 © 2014, ITER Organization

IDM UID:

# **Cryostat Overall Design Parameters**



- Cryostat is a large volume vacuum vessel with an internal base pressure of 1x10<sup>-4</sup> Pa.
- It supports the magnet systems and Vacuum Vessel and withstands all the loading conditions transferred to the pit floor.
- Lower crown support with sliding bearings.
- Designed according to ASME VIII Div.2.

Cryostat Outside Diameter (max)	28.54 m
Cryostat Height	29.25 m
Wall Thickness	40 mm-180 mm
Number of Sections	4
Main cylinder Shell Thickness	50 & 60 mm
Structure & Material of Construction	Single wall with reinforced rib (Dual mark 304L/304)
Toroidal Resistance	>10 μΩ
Design base Pressure	1×10 <sup>-4</sup> Pa
Required Leak Rate of completed Cryostat (including inside components)	≤ 1×10 <sup>-4</sup> Pam <sup>-3</sup> /s
- Cryostat Surface Area	~3400 m <sup>2</sup>
- Interior Free Volume	~8500 m <sup>3</sup>
- Interior Total Volume	~16000 m <sup>3</sup>
Mass (Approximate)	
- Top lid Main	656 ton
- Upper cylinder	600 ton
- Lower Cylinder (+ TCPH-214 t)	809 ton (1023 ton)
- Base Section	1250 ton
- Total mass	~3500 ton

# **Cryostat Design Challenges**



Cryostat buckling analysis under vacuum loading

Very large number of (complex) interfaces

- Complex loading conditions: vacuum, gravity seismic, electro-magnetic, thermal events in case of water or He leaks
- Extensive structural analyses: plastic collapse, local failure, collapse from buckling, and collapse from cyclic loading (fatigue).



- The major challenges involved in Cryostat manufacturing design are stringent tolerances, few hundreds of penetrations, high vacuum compatible few kilometers welding of large wall thicknesses, access limitation for welding and non-destructive examination, in-situ leak detection of each factory and field weld joint and interfaces with large number of tokamak systems.
- Cryostat manufacturing contract (factory fabrication, ITER site fabrication and Tokamak pit assembly, welding and testing) has been awarded to Larsen & Toubro Limited, on 17 August 2012.
- Cryostat material is being procured from Industeel (plates), Jindal & L&TSHF (forgings)
- 1<sup>st</sup> Stage MRR for base pedestal and lower cylinder carried out in April 2013.
- Site workshop completed by Spie Batignolles in **September 2014**.

# **Stages of Cryostat Manufacturing & Final Acceptance**





## **Prototype (40<sup>o</sup>) of the Cryostat Base Section**



Cryostat pedestal ring - top plate 200 mm and skirt plate 105 mm thick welded together



#### Cryostat pedestal ring bottom plate & base pedestal sandwich structure



# **Summary**

Disclaimer: The views and opinions expressed herein do not necessarily reflect those of the ITER Organization

C. Sborchia, IAEA Fusion Energy Conference, St. Petersburg (Russia), 13 October 2014 © 2014, ITER Organization

## Summary

- The first two sectors of the ITER Vacuum Vessel and the Cryostat lower parts are now in the manufacturing phase after completion and approval of the manufacturing design.
- EU DA and the AMW consortium have completed the manufacturing documents of sector#5 and started manufacture.
- KO DA and HHI have started manufacturing of sector#6 and all LPSEs.
- IN DA and ATL have started the full-scale fabrication of the IWS rib and blocks for the first two VV sectors.
- RF DA and MDT are also almost ready to start manufacturing of the upper ports.
- The manufacture of the Cryostat base pedestal and lower cylinder has started and it is foreseen that assembly of these first two sections will be started in the on-site manufacturing facility in 2016.

